



Dirk India Pvt. Limited
Regd Office: 10, India House, Geetanjali Colony, Indiaranagar, Nasik-422009
Phone: (0253) 2322815, 2810896, 2810453

www.pozzocrete.co.in

www.dirkgroup.com

P30 Specimen Test Certificate

Doc.no.- F/QC/007 -A Ver. 0

Date-

Test No.	Test	Unit	ASTM C 618 Specification	P30
				Results
1	Fineness ROS # 350(45 MIC)	% max	34	32.44
2	Water Requirement	% max Of Control	105	102.40
3	Strength Activity Index With Portland Cement	% Of Control min.(28 days)	75	82.23
4	Soundness by means of Autoclave Expansion	%(max.)	0.8	0.029
5	Chemical composition			
a	(SiO ₂ + Al ₂ O ₃ + Fe ₂ O ₃)	% min.	70	92.76
b	Sulphuric Anhydride	% max	5	0.88
c	Loss on Ignition	% max	6	1.35
d	Moisture Content	% max	3	0.30

Note:

1.P30 is Silicious Fly ash and confirms to the standard ASTM C618.

Terminology

ROS - Retention Over Sieve

*** - under testing

MIC - Microns.

Q.C.Department